

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R&B Deptt- Widening of Cherial town limits with lane divider from Km 32/0 to 35/0 of Jangaon-Duddeda road in Warangal District-Corenet Plan-Revised Administrative Sanction-Accorded – Orders – Issued.

TRANSPORT, ROADS & BUILDINGS (R.IV) DEPARTMENT

G.O.Rt.No. 1219.

Dated:26-11-2013

Read the following:

1. G.O.Rt.No.1081, TR&B(R.IV)Dept. dt.06.09.2012.
2. From the CE (R&B) CRN & MD, APRDC, Hyd., Lr.No.21301/
APRDC/GM (RDC)/DCE-II/DEE8/AEE21/Wrngl/12-13,
Dt:25.07.2013 & 23.08.2013.

ORDER:

In the letters 2nd read above, the Chief Engineer (R&B) CRN & MD, APRDC, Hyd., has stated that the work of Widening of Cherial town limits with lane divider from 32/0 to 35/0 of Jangaon-Duddeda road in Warangal District was accorded administration sanction vide G.O 1st read above.

2. He has also stated that during the course of execution of work there are 3 other deviations, found essential for completion of the work and are as detailed below:

- i. Shifting of Electrical Poles: The provision towards shifting of electrical poles was provided for Rs.25,20,782/- in the sanctioned estimate submitted by the DE/OPN Jangaon, Subsequently, the Superintending engineer Operation Circle (Transco), Warangal has furnished the sanctioned estimate for shifting of electrical poles for Rs.29,99,514/-(copy enclosed) and requested to deposit the said amount for taking up the work. The necessary amount to the extent of sanction provision of Rs.25,20,782/-was remitted in shape of 'e' on line cheque No.04416869, Dt:23.03.2013 and the balance additional amount of Rs.4,78,732/- needs to be paid and is included in the revised estimate.
- ii. Minor bridge: The sanctioned estimate consists widening the existing narrow bridge at Km 34/2 for an amount of Rs.32,14,051/-. During the execution, certain deviations are found necessary due to change of sections in raft and footings which is amounting to Rs.3.78 lakhs and also there was in arithmetical mistake in the number of slabs (i.e., instead of $2 \times 4 = 8$, only 2 was printed) and by oversight an amount of Rs.7.40 was not reflected for 6 slabs and hence the total variation is $Rs.3.78 + Rs.7.40 = Rs.11.18$ lakhs is necessitated and included in the revised estimate.
- iii. SDBC for central carriageway: During the preparation of estimate, the existing surface in town limit is motorable and in view of the paucity of budget, the renewal for the central carriageway was not provided. But, due to continuous rains during the last year 2012 & 2013 monsoon and also due to leakages of water pipe lines, the existing carriageway is sunken and distressed at many places. The reach proposed with SDBC was renewed in the year 2006-07 and is ripe for renewal. Hence, to have riding comfort and to safe guard the existing crust it is necessary to provide BM ar sunken portion and SDBC for the entire width. Therefore, an amount of Rs.72,22,672/- is necessary as additional amount towards the same.

(PTO)

3. He has further stated that the above deviations are amounting to a total of Rs.160.00 Lakhs thus increasing the cost of work to Rs.641.00 Lakhs as against Rs.481.00 Lakhs.

4. The Chief Engineer (R&B) CRN & MD, APRDC, Hyd., has requested the Government, to accord revised administrative sanction for an amount of Rs.641.00 Lakhs against Rs.481.00 Lakhs of Original Administrative Sanction vide G.O. 1st read above, for the work of Widening of Cherial town limits with lane divider from Km 32/0 to 35/0 of Jangaon-Duddeda road in Warangal District, under Corent Plan Scheme.

5. After careful examination of the matter, Government, hereby accord revised administrative sanction for an amount of Rs.641.00 Lakhs (Rupees Six hundred and forty one lakhs only) against Rs.481.00 Lakhs sanctioned vide G.O.1st read above, for the work of Widening of Cherial town limits with lane divider from Km 32/0 to 35/0 of Jangaon-Duddeda road in Warangal District, under Corent Plan Scheme, for the year 2013-2014.

6. The amount sanctioned in Para (5) above, shall be met from the Head of account -5054-Capital outlay on Roads and Bridges-04 -District and other Roads-MH800- Other Expenditure-GH 11-Normal State Plan- SH(33)-Core net Works Roads (works)-530-Major works-531-Other Expenditure.

7. The Chief Engineer (R&B) CRN & MD, APRDC, Hyd., shall take further action in the matter accordingly and informed that detailed investigation were not done at the time of preparation of estimate and not followed the provision of G.O.Ms.No.94, I&CAD, Dept., Dt:01.07.2003. He is therefore requested to follow the G.O scrupulously for future works.

8. These orders issues with the concurrence of Finance (Expr.PW) Deptt vide their U.O.No.25248-C/996/Expr-PW-II/13, dt.24.10.2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B. SAM BOB
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) CRN & MD, APRDC, Hyderabad.

Copy to:

The Accountant General, A.P, Hyderabad.
The Pay and Accounts Officer, Hyderabad.
The Director of Treasuries & Accounts, A.P., Hyderabad.
The PS to Prl. Secy.,R&B/ OSD to M(R&B).
The Finance (Expr.PW-II) Deptt.
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER